

Service Engineer Site Report

Customer:	Arqiva	Site: Fort William
Engineer(s):	BMCG, GEO, PY	Site Contact: Arqiva Staff
Job Type:	Fuel Tank Replacement	Serial Number:

Date	Start	Finish	Travel time	Mileage
20/05/19	08:00	18:00	3 hours	150
21/05/19	08:00	18:00	-	-
22/05/19	08:00	18:00	3 hours	150

Details of work carried out:

- Isolate bulk tank
- Leave system on day tank
- Transfer fuel tank into temporary tank using polishing machine
- Disconnect fuel piping & remove
- Disconnect alarm cables
- Using lorry mounted HIAB, remove old tank
- Install new tank using HIAB
- Manufacture & install double skin fuel piping
- Install auxiliary supply & alarm cables
- Transfer fuel from temporary tank into new tank
- Disconnect day tank supply to generator
- Connect new tank piping to generator
- Bleed system
- Test generator on site load
- Approve all alarms
- Remove old day tank & pump transfer system

Before.



After.



Report created by: Lewis Younger

Date: 23.05.19